

## **Hypothetical time-line\* for completion of construction at Shirley Branca Park Band Shell and Restroom Renovations**

- November 27, 2017- installation of two power meters at the project
- November 27, 2017 call for final Miramar Bldg. Div. inspections
- November 28, 2017 C of O issued by Miramar Bldg. Div.
- November 29, 2017 general contractor submits request for final payment
- By December 7, 2017, City has made final payment to general contractor, Architect has issued certificate of completion, City forwards final payment documents to the county for their processing

\*These soft dates are contingent upon FPL delivering and installing the power meters at the project on or before November 27, 2017 (as FPL will not commit to a definite date for meter installation because their installation crews remain on 'storm restoration mode' due to Hurricane Irma.)