

BOARD OF COUNTY COMMISSIONERS, BROWARD COUNTY, FLORIDA

**CHANGE ORDER - 5 REG**

**Board Approval Regular**

**PROJECT NO/TITLE : 3557 - TERMINAL ROADWAY IMPROVEMENTS**

**CONTRACT NO/VENDOR: Q307073CAF - SUPERIOR LANDSCAPING & LAWN SERVICE, INC.**

The following changes are hereby authorized upon approval of the Board and his/her signature below.

DESCRIPTION OF CHANGES, REASONS THEREFORE, AND COST AND/OR TIME CHANGES FOR EACH:

COST BASIS: Contract Unit Cost

CO LINE	DESCRIPTIONS	REASONS	COST	TIME
1	Bid No. Q307073CAF is a Unit Price Based Landscaping Contract with underruns and overruns due to a change in scope of the work. (See attached reconciliation spreadsheet )	Due to the footprint of the South Runway Expansion, unit priced landscaping was removed from this contract with the area receiving additional sod. Additional trees, shrubs and mulch were eliminated due to the Fin-Fan art project being rejected by FDOT, thereby requiring additional sod. These savings allowed the County to perform additional and much needed land clearing along the US 1 corridor.	\$(503,785.65)	0
2	The Contract provides for a One Year Maintenance Phase during warranty, starting after the Final Completion date of the Construction Phase (12/31/2009).	Based on a Contract Final Completion date of 12/31/2009, this Change Order formalizes the maintenance period of 365 Calendar Days (1/1/2010-12/31/2010).	\$0.00	365

PO:	SCAVC0313080000000017	Folder:	300413	RX:	AVC1215080000000034	
	<u>Original Award</u>	<u>Amendments</u>	<u>Approved COs</u>	<u>Previous Revised</u>		
	\$5,571,869.13	\$0.00	\$139,028.60	\$5,710,897.73		
	390	0	158	548		
This Change Order :	REGULAR	DECREASE	\$-503,785.65	INCREASE	365	
Revised Contract Amount		\$5,207,112.08			913	
	<u>FUND</u>	<u>DEPT.</u>	<u>APPR. UNIT</u>	<u>UNIT</u>	<u>OBJ</u>	<u>AMOUNT</u>
	1. 4220	400	3557	6500		(\$503,785.65)
			Total:			(\$503,785.65)

COPY FOR: MINUTES, CONTRACTOR, PURCHASING, CONSULTANT, SUPERVISING AGENCY, BUDGET, DEPARTMENT

103-25/AO 508(9/88) 06/11/2010 10:20:23 am

Percentages may not total exactly, due to rounding.

Source PMS: Proj 3557 Contract: Q307073CAF CO: 5

BOARD OF COUNTY COMMISSIONERS, BROWARD COUNTY, FLORIDA

**CHANGE ORDER - 5 REG**

**Board Approval Regular**

PROJECT NO/TITLE : 3557 - TERMINAL ROADWAY IMPROVEMENTS  
CONTRACT NO/VENDOR: Q307073CAF - SUPERIOR LANDSCAPING & LAWN SERVICE, INC.

The following changes are hereby authorized upon approval of the Board and his/her signature below.  
DESCRIPTION OF CHANGES, REASONS THEREFORE, AND COST AND/OR TIME CHANGES FOR EACH:  
COST BASIS: Contract Unit Cost

	AMOUNT	TIME
ORIGINAL CONTRACT	\$5,571,869.13	390
APPROVED AMENDMENTS	0.00	0
TOTAL PREVIOUSLY APPROVED CHANGE ORDERS	139,028.60	158
THIS CHANGE ORDER NO. 5 REG	-503,785.65	365
REVISED CONTRACT AMOUNT	5,207,112.08	913
PENDING CHANGE ORDERS:	\$0.00	0

\*\* TOTAL PERCENT CHANGE (BOARD + ADMIN %) -6.546% TOTAL CONTINGENCY -4.041% REMAINING CONTINGENCY 2.504%

ADMIN PERCENT CHANGE 2.495% ADMIN CONTINGENCY 5.000% REMAINING ADMIN CONTINGENCY 2.504%

\*\* Contingency percentage is based on Board Approval

INCREASE       DECREASE      -803,785.65       NO CHANGE

TOTAL CHANGE IN CONTRACT PERIOD:      ADD 365 CALENDAR DAYS/ DEDUCT 0 CALENDAR DAYS

CONSULTANT: EDWARD D. STONE JR & ASSOCIATES INC (EDSA)

Signature: [Signature]      Date: \_\_\_\_\_  
Name: \_\_\_\_\_  
Title: Consultant's Representative

ACCEPTED BY CONTRACTOR:

Signed: [Signature]      Date: 5-21-2010  
Name: MARIA VAZDES  
Consultant: Shiff Construction & Development, Inc.

RECOMMENDED BY: (AGENT(S) FOR BOARD)

Signature: [Signature]      Date: 6/11/10  
Name: Richard Lauricella  
Title: Project Manager      Phone: 954-357-2452

Signature: [Signature]      Date: 6/11/10  
Name: JUSTEN SHIFF

Signature: \_\_\_\_\_      Date: \_\_\_\_\_  
Name: Gregory Reht      [Signature]      6/11/10  
Title: Contract Administrator

APPROVED BY BOARD OF COUNTY COMMISSIONERS:  
Signature: \_\_\_\_\_      Date: \_\_\_\_\_  
Name: \_\_\_\_\_

Signature: [Signature]      Date: 6/14/10  
Name: Kent George  
Title: Department Director

Signature: \_\_\_\_\_      Date: \_\_\_\_\_  
Name: \_\_\_\_\_  
Title: \_\_\_\_\_

Board of County Commissioners, Broward County, Florida

**CHANGE ORDER HISTORY**

CONTRACT NO.: Q307073CAF

JOB NAME: Terminal Roadway Improvements

PURCHASE NO:

ORIGINAL DOLLARS: \$5,571,869.13

SCAVC0313080000000017

CONTRACTOR: SUPERIOR LANDSCAPING & LAWN SERVICE, INC.

ORIGINAL TIME: 390

C/O NO.	Change Order Date	Change In Contract \$ (+ or -)	Change In Time Extension	(Potential Future Cost For Time Extension)	Total Change In Contract's Actual and Potential Future Costs	% of this Change Order to Contract
1 REG	12/08/2008	\$0.00	3		\$0.00	0.000
2 REG	02/23/2009	\$37,250.00	0		\$37,250.00	0.668
3 EST	06/02/2009	\$101,778.60	60		\$101,778.60	1.826
4 REG	12/31/2009	\$0.00	95		\$0.00	0.000
5 REG		\$(503,785.65)	365		\$(503,785.65)	-9.041
TOTALS		-\$364,757.05	523		(\$364,757.05)	-6.546

PROJECT No.: 3557		Contract No: Q307073CAF		
Project name: Terminal Roadway Improvements				
Original Contingency %	Award Date:	Agenda Item No:	Award Amount:	Contingency Amount:
5.000	02/12/2008	41	\$5,571,869.13	\$278,593.46
Approved Amendment Amount:		\$0.00	Amendment Contingency Amount:	\$0.00
Original Award Amt plus Approved Amend Amt		\$5,571,869.13		
Additional Contingency %	Approval Date	Agenda Item No.	Additional Amount	Type

COPY FOR: MINUTES, CONTRACTOR, PURCHASING, CONSULTANT, SUPERVISING AGENCY, BUDGET, DEPARTMENT  
103-25/AO 508(9/88) 06/11/2010 10:20:24 am

Percentages may not total exactly, due to rounding.

Source PMIS: Proj: 3557 Contract: Q307073CAF